

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20202637  
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Robb Popp	Partial	Wednesday, March 16, 2022

Corrective Action Required:

1	THE FOLLOWING AREAS ARE APPROVED	2 EAST EXTERIOR CANOPIES-OK NORTH EXTERIOR CANOPY-OK  -SOFFITS AT: CLEAR STORY A100, B100A -HARD LIDS AT A213, B114, 121A, B113, C100A ,,B115,B117,C101A,C10,C10A,C129,C127,C121,C115D,C102-C104, C208, C214, C20  ***BUILDING A: A111,A112,A113, A100A,A100C,,A13,A110B,A101, A103, A104, A105, A106 A108,A108A,A110,A110A,117A,117B,118,118B A202, 203, 204, 205, 207, 208, 209, 210,21,200A,23,24,220A  BUILDING B: 101-103, 105-108, 110, 110A, 111,112, 117,118, 121, 121C, 122, 201-206, 208, 209, 211, 212, 214A, 215, 216, 216A, CORRIDORS EXCEPT AT B10 AND AT RATED ASSEMBLIES  ***B113,B115, B121C, B121D, B122, B121, B121B,121D,B120, B119 B212, B201, B203, B204-OK  ***BUILDING C: 101,101A,106-109, 111-113, 119, 120, 122-126, 128-131, 201-204, 211, 212, ,115-115C, 217A-217D, 219-219C, ALL CORRIDORS EXCEPT AT
---	----------------------------------	---

RATED ASSEMBLIES

\*\*C102, C104, C115A, C115B, C115C ,C117, C118, C119,C210, C206, C207 OC216, C216B,OK FOR BORDERS ONLY

AREA D

- 1/27/22 HARD LIDS: D103 MEDIA CENTER, D101 A la carte counter, G108D -

\*\*D110A -OK FOR BORDERS ONLY

AREA E:

-E114B, E115, E118, E117B

-E10 CORRIDOR HARD LID SOFFITS

\*\*E114A, E117A, E123, E125, HARD LID OUTSIDE E123&124 -OK FOR BORDERS ONLY

AREA G: 102,103,107,108,108B,108F OK FOR BORDERS ONLY

Corrective Action Required:

2 Misc

A218, A218A- OPEN J BOXES

B210- OPEN J BOX

B214- OPEN J BOX, EXHAUST HOOD, MISSING (2) TIE WIRES AT MAIN

C206,207- COMPLETE FIRE RATED ASSEMBLY AT SEPARATION WALL

-SEAL PENETRATIONS, STENCILS AT FIRE SEPARATION WALLS THROUGHOUT CORRIDORS

-COMPLETE RATED ASSEMBLIES AT PENETRATIONS, TOP AND BOTTOM AND STENCILS AT VESTIBULES, CORRIDORS, AND ELEVATOR

Corrective Action Required:

3 Misc

3/11/22 - D110A OK

HARD LID OUTSIDE OF E123/E124 OK

F104 RECALL WHEN GRID INSTALLED

B10/C10 CORRIDOR SET (2) SPRINKLER HEADS AT SOUTH END OF B10, LOOSE

MC ABOVE DISPLAY CASES, DRIVERS FOR LOW VOLT LIGHTING ON

BACKORDER, FIRECAULK PENETRATIONS AND ADDRESS GAP AT ROCK TO DECK

AT NORTH END OF C10 2 HOUR RATED ASSEMBLY, OTHER AREAS OK

Comments: