

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	Adam Nacke	Partial	Wednesday, March 16, 2022
Informational: 1 Misc		2-11-22 AN the plumber call be to talk about the design of the fire line . Plans call for a 6" tap but i told him that a T had to be installed	
Informational: 2 Misc		2-14-22 AN meet with the plumber about the fire line on what we expected for the shut down, fittings and testing of the line . Bac t and pressure test. Helped fine the valves and sent a request for a test shut down . One business will be affected,	
Informational: 3 Misc		2-15-22 AN went and talked to the two customers that would be affected by the water shut down and they rely on the water for business. Notified the plumber that they would have to do the water tie-in before 8 or after 5	
Informational: 4 Misc		2-16-22 AN crew got all the parts needed for the tie-in and also began digging to find the main	
Informational: 5 Misc		2-22-22 AN crew is digging and in encountering a lot of rock . So it will be a couple of days before its all excavated	
Informational: 6 Misc		2-23-22 AN no work being done today	
Informational: 7 Misc		2-28-22 AN plumber is going to do the water tie-in for the fire line on wed	

mar 2 and have it done before 8am. 2 businesses will be affected and they have been given 48hr notice

Informational:

8 Misc

3-2-22 AN water tie-in has been changed to 5pm and the customer has been notified

Informational:

9 Misc

3-2-22 AN water tie-in is complete and was 5pm to 7pm. No leaks . Arrived at 4pm

Informational:

10 Misc

3-3-22 AN Spoke with plumber about wrapping the valves, fitting with plastic also getting the thrust blocks done.

Informational:

11 Misc

3-8-22 AN crew was doing the pressure test on the fire line and forgot to install the all thread rod connecting their joints and to dig it up and fix. 1st test failed.

Informational:

12 Misc

3-9-22 AN second pressure test fail and they think they are getting air in the line

Informational:

13 Misc

3-9-22 AN pressure test on the fire line passed . 200psi for 2hr

Informational:

14 Misc

3-14-22 AN. Crew flushed out the chlorinated fire line and taking 1st sample tomorrow

Informational:

15 Misc

3-16-22 did first bac-t test at 12pm on 3-15-22

Comments: