

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212244
Address: 890 NE LANGSFORD RD, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Tuesday, March 15, 2022

Informational:	
1 Misc	03/15/22 Tuesday (Wiedemann Inc.) Contractor installed approximately 140' Of 6" water main & a hydrant. 03/16/22 Wednesday (Wiedemann Inc.) Contractor made temporary Jumper tap on 6" existing water. Back & straddle blocks will be poured today.

Comments: