

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20211246

Address: 1010 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Ronald Paynter	Partial	Friday, March 04, 2022

Informational:

1 Misc

Tyler's crew removed existing storm structure and all but the last 5 feet of storm pipe (utilities on the collar). They also laid 119 feet of 24 inch HDPE storm pipe and set end section A-1. RP 3-2-22

Informational:

2 Misc

Tyler's crew laid 165 feet of 18 inch HDPE storm pipe. They also set grate inlets A-2 and A-3. RP 3-3-22

Informational:

3 Misc

Tyler's crew laid another 160 feet of 18 inch HDPE storm pipe. The also poured coals on structures A-2 and A-3, plus invert for A-2. RP 3-4-22

Informational:

4 Misc

Rudy's crew installed ~140' of HDPE pipe and completed storm line A with termination at inlet box A-5. Will pour collars and inverts at later date. Also resumed construction on storm line B. 3/16/22 ES

Comments: