

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214339
Address: 2126 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Thursday, March 17, 2022

Corrective Action Required:

1	Miscellaneous Correction	Protect NM conductors coach lights garage (not done 3/17/22) Fire blocking at soffit garage/house (Seal gaps at pex & dwv & fire blocking 3/17/22) Fire block dead space next to refrigerator (seal gaps 3/17/22) Seal floor penetration at range (not done 3/17/22) Seal upward penetrations bath 4 (not done 3/17/22)-- Provide midpoint support vertical dwv 2" & smaller Fire block each end of soffit at chase in great room (not done 3/17/22) Address cut floor joist under range (joist hangers need nails 3/17/22) Install egress window Seal upward penetration above 1st landing at stairway (not done 3/17/22) Fire block tub traps (still see daylight 3/17/22) Seal upward penetrations HVAC chase & shower (not done 3/17/22) Seal upward penetration master closet near door (not done bottom plate below light switch 3/17/22)
---	--------------------------	---

Seal upward penetration dwv near dryer vent box & behind vanity (3/17/22)

Seal upward penetration bed 2 above front door (not done 3/17/22)

DO NOT INSULATE 3/17/22

Comments: