

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20210775  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>ADA Inspection</b>	Eric Sharp	Partial	Thursday, March 17, 2022

Informational: 1 Misc	JK Concrete was on site forming up ADA ramps and sidewalks. Talked with Shane about not using wings on the ramps. I also gave them a printout of our city details concerning ramps and sidewalks. Brian from Spalding was also there grading Longview Blvd for it's sidewalk. RP 3-15-22
Informational: 2 Misc	JK Concrete was on site pouring their second sections of ADA ramps today and continued to frame up for tomorrow. Brian from Spalding was also there grading Longview Blvd for it's sidewalk. 3-16-22 ES
Informational: 3 Misc	JK Concrete finished pulling frames from their ADA ramps yesterday. Spalding was grading Longview Blvd and placing gravel for sidewalk. 3-16-22 ES
Informational: 4 Misc	JK Concrete has 4 ADA ramps framed and ready. JK was not on-site working today. Spalding was grading Longview Blvd and placing gravel for sidewalk. 3-17-22 ES

**Comments:**