

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Michael Harkins	Partial	Friday, March 18, 2022

Corrective Action Required:

1	THE FOLLOWING AREAS ARE APPROVED	- 2/14/22 HARD LIDS ROOMS 103,106,107,108 - - 2/15/22 HARD LIDS ROOMS 114, 116 - 3/1/22 ROOM 101 SOUTH END LINE E3 TO E1 OK TO DROP CEILING TILE, SOFFITS AT NORTH & EAST DOORS --- - 3/8/22 ROOMS 103,116,117, ROOM 101 COLUMN LINE C TO REAR OF BLDG - - 3/11/22 ROOMS 101 LINE C TO FRONT OF BLDG,109,110,111,112,113 - - 3/18/22 ROOMS 104 & 110 COMPLETE -
---	----------------------------------	--

Comments: