

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20211738  
Address: 2061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Ronald Paynter	Passed	Monday, March 21, 2022

Informational:  
1 Misc Shawn's crew put in ~800 tons of base, doing single lift on parking areas and two lifts on drive lanes. Intertek PSI was on site doing compaction testing. 3/16/22 ES

Informational:  
2 Misc Shawn's crew put down ~320 tons of type 3 surface. Intertek PSI was on site doing compaction testing. 3/17/22 ES

**Comments:**