

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20213109

Address: 3723 SW WALSH DR, LEES SUMMIT, MO 640823725 SW WALSH DR, LEES SUMMIT, MO 640823727  
SW WALSH DR, LEES SUMMIT, MO 640823721 SW WALSH DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection</b>	Patrick Schonfeldt	Failed	Tuesday, March 22, 2022

Corrective Action Required:

1	Misc	-Install #4 copper jumper from the bus bar where the ufer GEC is connected to to the service grounded bus bar (the lug is on the other side) -Ampacity adjustment for SE cables installed in attic space is required. Refer to NEC 334/338, 310.15(B)(7)
---	------	---

FYI: you do not have to install 4 separate GEC to ufer rebar. Only one min #4 copper GEC to ufer rebar is required.

**Comments:**