

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213109

Address: 3723 SW WALSH DR, LEES SUMMIT, MO 640823725 SW WALSH DR, LEES SUMMIT, MO 640823727
SW WALSH DR, LEES SUMMIT, MO 640823721 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Patrick Schonfeldt	Failed	Tuesday, March 22, 2022

Corrective Action Required:

1 Misc

UNIT 3721:

- Fire caulk fire wall penetrations by SE cables. Refer to A7.1 for detail
- fb at top plate at fire rock wall duct chase 2nd floor bed
- Repair damaged fire rock at front bedroom

UNIT 3723:

- Fb fire separation wall space vertically at ten ft or less interval
- Fire caulk fire wall penetrations by SE cables. Refer to A7.1 for detail
- repair damaged fire rock 2nd floor
- have ladder on site to be able to inspect fire rated plywood and fire rock 2nd floor

UNIT 3725:

- Fb fire separation wall space vertically at ten ft or less interval
- Fire caulk fire wall penetrations by SE cables. Refer to A7.1 for detail

UNIT 3727:

- Fire caulk attic fire wall penetrations by SE cables. Refer to A7.1 for detail

Comments: