

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214339
Address: 2126 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Wednesday, March 23, 2022

Corrective Action Required:

1	Miscellaneous Correction	Fire blocking at soffit garage/house (Seal gaps at dwv 3/17/22 not done 3/23) Seal upward penetration above 1st landing at stairway (not done 3/17/22) Seal upward penetrations HVAC chase & shower (not done 3/17/22 or 3/23/22) Seal upward penetration dwv near dryer vent box & behind master vanity (3/17/22 still not done 3/23/22)
---	--------------------------	---

DO NOT INSULATE 3/17/22

Comments: