CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213813

Address: 3825 SW MARYVILLE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Patrick Schonfeldt Failed Wednesday, March 23,

Residential 2022

Corrective Action Required:

1 Misc -security blocking at deck door

- -solid shim at hinges deck door
- -install all missing windows
- -fireblock tub traps
- -provide full bearing for beam at front bedroom wall from covered porch,
- shim to studs below
- -CS-PF bracing design at great room windows and master bedroom windows, 2x12 Header corner to corner locations shown on plans, tension straps and nail exterior sheathing per design
- -12" oc nailing at abutting and intersecting corner see master bedroom
- -Install TJC37 truss hanger at J2 hip Truss covered deck
- -top plate to top plate corner connection at front entry wall
- -rear south and north corners at daylight wall in basement, bottom plate and (3) studs at corner nailed 12" oc together
- -add bocca protection plate at bottom plate DWV basement bedroom closet
- -fireblock vertical every 10' between studs and foundation/framing throughout finished basement
- -bocca protection plate at top plate DWV finished basement bath
- -seal top plate penetrations at basement bath
- -anchor SCH 40 steel columns to floor at basement
- -Gas line bond required

Comments: