

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20213323

Address: 3813 SW WALSH DR, LEES SUMMIT, MO 640823811 SW WALSH DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Patrick Schonfeldt	Failed	Wednesday, March 23, 2022

Corrective Action Required:

1 Misc

UNIT 3811:

- fire rated plywood required within 4' of firewall
- steel C runner cap required at top of fire rated rock against roof deck, see detail page A7.0 plans
- secure all breakaway clips at fire rock
- repair any damaged sections of fire rock
- rated fire separation wall required between units per plans design A7.0 at basement SE corner
- Fire caulk fire wall penetrations by SE cable at basement, Refer to A7.1 for detail

UNIT 3813:

- fire rated plywood required within 4' of firewall
- steel C runner cap required at top of fire rated rock against roof deck, see detail page A7.0 plans
- secure all breakaway clips at fire rock
- repair any damaged sections of fire rock
- breakaway clips required per design spacing, see A7.0, see 2nd floor
- H stud required at fire rock breaks, see A7.0, see 2nd floor
- rated fire separation wall required between units per plans design A7.0 at basement NE corner

-Fire caulk fire wall penetrations by SE cable at basement, Refer to A7.1 for detail

**Comments:**