CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20211947Address:4416 SW ALABASTER CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, March 24, 2022
Corrective Action Required:			
1 Misc	 -front entry wall not tied together at top plates per code -LIB bracing all locations per plans -LIB bracing at fireplace per engineer letter -min (4) 2X stud packs at all girder truss bearing ends per plans -CS-PF portal bracing design at dining room windows and dining room sliding glass door per plans, nail exterior sheathing per plans/IRC R602.10.6.4 -Fireblock deadspace front bedroom -provide lateral bracing at all truss locations as shown in plans -fireblock vertical every 10' between studs and foundation/framing throughout finished basement -fireblock vertical to horizontal at furred down soffit ends -wall bracing per plans at sliding glass door basement, LVL corner to corner with 15/32 pan on interior and exterior side of wall 8D fasteners at 6" edge 12" field, blocking 2' oc vert, see detail page A4.0 bracing methods for description (will need to reinspect for IvI header as one installed is not corner to corner before approval to install pan on interior, no osb present on exterior -wall bracing per plans at Rec room windows, see above for sliding glass door description, bracing description page A4.0 of plans -all corners exterior 2x6 stud walls must have (3) studs nailed 12" oc, add plate at daylight wall see west wall basement bath north and south sides 		

-nail all exterior sheathing per plans

Comments: