



PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #:PRPWRW20220117, Public Works Right of Way Permit
Address: 114 NW GRADY CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit Inspection	Nick Scott	Partial	Friday, March 25, 2022

Corrective Action Required

1	Misc	Site visited and it appears work has started and it appears. No workers are on site.
---	------	--

Corrective Action Required

2	Misc	Site visited and it appears work has not proceeded I will give them another week and if nothing else has been done i will email and find out why work has not proceeded.
---	------	--

Corrective Action Required

3	Misc	Contacted SCC LLC Underground and they are waiting for spectrum to finish the work I will come back in a couple weeks to check on progress
---	------	--

Comments: