

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20214631  
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Diana Johnson	Partial	Wednesday, February 16, 2022

Informational:

1 Misc

On Monday 11/29/2021 the contractor, ESS cored into existing sanitary MH 1-1 to connect the new sanitary line installing 68 LF of 8-in PVC (SDR-26) sanitary pipe and MH 1-2.

On Wednesday 12/1/2021 the contractor had installed 89 LF of 8-inch sanitary pipe and MH 1-3.

On Tuesday 12.7.2021 contractor installed 9 sanitary laterals between MH 1-3 and MH 2-1

On Thursday 12.9.2021 contractor installed 11 sanitary sewer laterals between MH 1-3 and MH 1-4.

On 3.17.2022 ESS had to replace manhole cones and manhole rings for MH 1-4 and MH 2-1 because of failed sanitary sewer testing failures.

**Comments:**