

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220363
Address: 3990 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Eric Sharp	Partial	Friday, March 25, 2022

Informational:
1 Misc On 3.21.2022 Redford Construction Began sanitary sewer construction by tying into the existing sewer manhole. Contractor is excavating and breaking out hard shale for pipe installation. KC Testing was onsite for moisture density testing

On 3.22.2022 No Activity due to rain

Informational:
2 Misc Redford was working on putting in sewer lines. Still hammering out shale also. 3/25/22 ES

Comments: