

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220820
Address: 813 NE RICE RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Khanh Nguyen	Failed	Friday, March 25, 2022

Corrective Action Required:

1	Misc	-Cannot use ceiling grid support wire to support MC. Install independent support wires to support MC every six ft and color tag support wires -Support flexible duct off ceiling grid every 5 ft -Support pvc plumbing vent every 4 ft; pex water lines every 32" -Provide separation between tenants -The above ceiling circuits that supply the new lighting and receptacle outlets cannot be NM cables. Use MC or approved wiring methods
---	------	--

Comments: