

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215386
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Mandrel	Ronald Paynter	Passed	Friday, March 25, 2022

Informational:
1 Misc The correct size mandrel passed through the sanitary line from manhole A-2 to A-6. RP 2-23-22

Corrective Action Required:
2 Misc Bad invert in manhole A-2, couldn't get the mandrel into the line. Jeremiah has to grind it down. RP 2-24-22

Informational:
3 Misc The correct size mandrel passed through from manhole A-1 to manhole A-2. RP 3-25-22

Comments: