

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20220363
Address: 3990 SW FLINTROCK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Diana Johnson	Partial	Saturday, March 26, 2022

Informational:
1 Misc Redford was installing sanitary line A working from MH A-1 towards MH A-2, breaking out rock layers 2-3' thick. Installed ~140' of pipe and started on laterals for lots 178 & 179. 3/25/22 ES

Comments: