

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214053
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Eric Sharp	Partial	Monday, March 28, 2022

Informational:

1 Misc

On 3.14.2022 Contractor, Randy Spalding Excavation were clearing and grubbing the project site. Clearing: Removing and disposing of all unwanted surface materials such as trees, brush, grass, weeds, downed trees, and other material. Grubbing: Removing and disposal of all unwanted vegetative matter from underground, such as stumps, roots, buried logs, and other debris.

3.15.2022 Mass grading throughout the project site.

3.16.2022 Mass Grading by Spalding Excavating throughout the entire project site.

3.17.2022 Mass grading throughout the project site b Randy Spalding Excavating.

3.18.2022 No Activity today.

3.21.2022 Mass grading by Spalding throughout the project site. Sanitary sewer pipe and manholes delivered to the project site.

Informational:

2 Misc

Spalding continues to mass grade and clear/move dirt on-site. 3/28/22 ES

Comments: