CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220056

Address: 2032 NE BLUESTONE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Piers/Caissons Inspection - Khanh Nguyen Failed Tuesday, March 29,

Residential 2022

Corrective Action Required:

1 Misc ***DEFICIENT EROSION CONTROL INSTALLATION ALONG THE STREET AND

ALONG PROPERTY LINE. NO FURTHER INSPECTIONS UNTIL ADEQUATE

EROSION CONTROL PROVIDED***

-DIG SOUTH PIERS DOWN TO BEARING SOIL -REMOVE ALL LOOSE DIRT FROM PIER HOLES

-THE NORTH PIER IS A 30" DIA PIER

Comments: