

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20211138  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>ADA Inspection</b>	Ronald Paynter	Partial	Tuesday, March 29, 2022

Informational: 1 Misc	JK Concrete was on site forming up ADA ramps and sidewalks. Talked with Shane about not using wings on the ramps. I also gave them a printout of our city details concerning ramps and sidewalks. Brian from Spalding was also there grading Longview Blvd for it's sidewalk. RP 3-15-22
Informational: 2 Misc	JK Concrete finished pulling frames from their ADA ramps yesterday. Spalding was grading Longview Blvd and placing gravel for sidewalk. 3-16-22 ES
Informational: 3 Misc	JK Concrete is on site this morning and poured ADA ramps on Fiord. They are also setting up forms along Longview Blvd. RP 3-21-22
Informational: 4 Misc	They poured 32 cubic yards of 4K KCMMB mix for ramps and sidewalks today along Longview Blvd. RP 3-28-22
Informational: 5 Misc	JK Concrete poured another 30 cubic yards of 4K KCMMB mix for sidewalks and ADA ramps. RP 3-29-22

**Comments:**