

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20211138  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Record Drawing Review</b>	Ronald Paynter	Failed	Tuesday, March 29, 2022

Corrective Action Required:

1	Misc	Water just needs tracer wire test. Sanitary manhole 5-B1 needs raised to grade. Sanitary needs tracer wire test too. Storm junction boxes 103 and 202 need to be raised to grade. Junction box 402 has wrong casting lid. Field inlet 100B needs the area around it graded to determine correct elevation. End section 200 needs silt cleaned out. Couldn't locate junction box 304. Lifting straps on structures need to be removed and structures grouted. RP 2-23-22
---	------	---

Corrective Action Required:

2	Misc	Sanitary manhole 5-B1 is good along with storm structures 103, 202, 402 and 304. Field inlet 100-B still needs to be graded around the structure. End section 200 and field inlet 305 need excess silt deposits cleaned out. RP 3-29-22
---	------	---

**Comments:**