

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213593
Address: 2143 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Failed	Tuesday, March 29, 2022

Corrective Action Required:

1	Miscellaneous Correction	Nail exterior wall sheathing per code (NOT DONE TOO MUDDY) Complete plumbing above security panel unfinished basement (not done 3/28/22) Complete plumbing SW unfinished portion of basement Radon ? (not done 3/28/22) Provide flashing above horizontal trim bay window master (not done 3/28/22)
---	--------------------------	--

CHECK ON FINAL

OK TO INSULATE & ROCK

Comments: