

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20214631  
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Eric Sharp	Partial	Tuesday, March 29, 2022

Informational:

1	Misc	ESS installed all straight curbs and some storm box throats using 4K KCM MB mix concrete. White cured all laid curb. Will continue 3/29 finishing remaining storm box throats. 3/28/22 ES
---	------	---

Informational:

2	Misc	ESS completed pouring storm box inlets today using 4K KCM MB mix. Did not pour at box 4-1 as the box is not set properly and will need adjustment. Also cut out west side of existing storm box on south side of SW Holdbrooks Dr as it the curb/throat were set too high and needed poured to correct grade. 3/29/22 ES
---	------	--

Comments: