CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213082

Address: 4729 NE SARATOGA CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Khanh Nguyen Failed Wednesday, March 30,

Residential 2022

Corrective Action Required:

1 Misc -Install front door per security code

-Provide CS-PF walls at breakfast per plan **Plan shows CSPF walls with min

double 2x12 header spanning wall corner to corner

**Or get engineer of the plan to address

**OK TO INSULATE

**PLEASE SUBMIT APEX ENGINEER LETTER ADDRESSING SUSPENDED SLAB

INSPECTION ISSUES (MISSING PAD AND I BEAM)

Comments: