

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20214053  
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
-------------	------------	----------	-------

<b>Sanitary Sewer Construction Inspection</b>	Diana Johnson	Pending	
---	---------------	---------	--

Informational:

1	Misc	On 3.22.2022 No Activity today Due to Rain. Construction site is very wet and muddy.
---	------	--

Informational:

2	Misc	Met with Patricik for initial tie-in for Little Blue.Steve Robbins 03/31/2022 4:32 PM
---	------	---

Informational:

3	Misc	Met with Patrick from Redford onsite. They were doing the initial tie in to LBVSD MH 50-011. There was a concrete collar poured around the lower portion of this manhole, they got approval from Dave Lilly with LBVSD to raise their point of entry in order to avoid coring through collar. This will change the incoming flow from about a 9.5% to ~ 3% grade. 3/31/22 ES
---	------	--

**Comments:**