

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211958
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Hydrostatic Test	Diana Johnson	Passed	Monday, April 04, 2022

Informational:

1 Misc

On 4/1/2022 Redford Construction conducted pressure testing Line 1 indicated a leak and testing was halted to locate and fix the leaking.

Testing resume today and passed the pressure test. Held @ 160 lbs for 2 hours.

Comments: