

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212715
Address: 4717 NE FREEHOLD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, April 04, 2022

Corrective Action Required:

1	Misc	-Vent master bathroom tub trap **the vent connection cannot be below the trap weir. FYI: you can use the sink drain for wet-venting
---	------	---

**I PROTECTED THE BASEMENT BATHROOM PLUMBING FOR YOUR PLUMBER. HE STILL HAS TO CORRECT HIS PLUMBING FOR THE MASTER BATHROOM TUB VENTING. YOU CAN ROCK NOW

**3/18-THIS IS A 2ND INSPECTION. NOT READY FEE WILL BE ASSESSED FOR EVERY FAILED INSPECTION AFTER 3RD INSPECTION

**3/28-NOT READY FEE ASSESSED

Comments: