

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
ADA Inspection	Ronald Paynter	Partial	Monday, April 04, 2022
Informational: 1 Misc	JK Concrete was on site forming up ADA ramps and sidewalks. Talked with Shane about not using wings on the ramps. I also gave them a printout of our city details concerning ramps and sidewalks. Brian from Spalding was also there grading Longview Blvd for it's sidewalk. RP 3-15-22		
Informational: 2 Misc	JK Concrete finished pulling frames from their ADA ramps yesterday. Spalding was grading Longview Blvd and placing gravel for sidewalk. 3-16-22 ES		
Informational: 3 Misc	JK Concrete is on site this morning and poured ADA ramps on Fiord. They are also setting up forms along Longview Blvd. RP 3-21-22		
Informational: 4 Misc	They poured 32 cubic yards of 4K KCMMB mix for ramps and sidewalks today along Longview Blvd. RP 3-28-22		
Informational: 5 Misc	JK Concrete poured another 30 cubic yards of 4K KCMMB mix for sidewalks and ADA ramps. RP 3-29-22		
Informational: 6 Misc	JK Concrete poured another 40 cubic yards of 4K KCMMB mix for the sidewalks. RP 4-4-22		

Comments: