CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20214283Address:1808 SW SAGE CANYON RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | | Inspector: | Outcome: | Date: |
|---|--|---|----------|-------------------------|
| All Rough Inspection - Residential | | Patrick Schonfeldt | Failed | Tuesday, April 05, 2022 |
| Corrective Action Required: | | | | |
| Corrective Action Required: 1 Misc -Seal all top plate penetra -provide bocca protection -provide bocca protection -secure all vertical DWV 2' -seal bottom plate penetr -provide structural straps a bearing walls and all exter 10D nails each side of strap -provide bocca protection -provide bocca protection -provide bocca protection provide nail protection pl and master shower -provide nail protection pl -fireblock floor bore unde -2x12 purlin at great room -land purlin struts to beari -fireblock between top plate | | plate at top and bottom plate DWV pantry plate DWV kitchen "or less at mid point ation kitchen at all top plates bored 50% or more all interior load rior walls, straps min 1 1/2" wide, 16 gauge, with (4) p and strap must span 6" each side of bore plate DWV bottom plate master water closet lates at stud penetration DWV master water closet late at pex bore at ceiling joist master shower r tub at front bath 1st floor per plans ing locations shown on plans ontal at furred down soffit ends finished basement ate and foundation wall/framing at finished rations through fireblock material, fireblock umbing etc. | | |

-provide bocca protection plate at top and bottom plate basement bedroom and basement bathroom

-have engineer address floor joists that have been hired for low volt/data and electrical less than 2" from end of joist, multiple locations through basement den and both basement bedrooms

-secure CSST gas line span along floor joist through den min 3" from end of joist

-(3) 1 3/4" x 9 1/4" lvl at basement mechanical per plans

-unable to inspect covered deck roof framing with lid installed

Comments: