

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20216366
Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Adam Nacke	Partial	Tuesday, April 05, 2022

Informational: 1 Misc	2-9-22 AN 1:10pm crew still working on tie-in for storm 1-1
Informational: 2 Misc	2-10-22 AN Holthouse got the storm box 1-1 in and the pipe for the tie in and it is rocked. Still need to do the inverts
Informational: 3 Misc	2-11-22 AN. Crew was installing curb inlet 1-2 , 1-3 and field inlet 1-4
Informational: 4 Misc	2-15-22 AN crew installed curb inlet 4-1 and field inlet 4-1
Informational: 5 Misc	2-16-22 AN installed curb inlet 3-1 and line 3 pipe
Informational: 6 Misc	2-22-22 AN 6-1 field inlet ,6-2 curb inlet are set in place and they are installing storm line 6
Informational: 7 Misc	2-23-22 AN no work being don today, all storm boxes are installed except 1 box and 1 pipe. Box is on back order
Informational: 8 Misc	4-5-22 AN still waiting on storm box 2-2. It is being built and they will install it when it comes in

Comments: