

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215028  
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Adam Nacke	Partial	Tuesday, April 05, 2022

Informational:  
1 Misc 2-10-22 AN concrete crew still working on footings. No other work being done

Informational:  
2 Misc 3-22-22 AN no work being done today. Rained

Informational:  
3 Misc 3-23-22 AN no work being done  
3-24-22 no work  
3-25-22 no work

Informational:  
4 Misc 3-28-22 AN no work being done today

Informational:  
5 Misc 3-29, 3-30, 3-31, 4-1, 4-4, 4-5. None of my contractors have been working , the plumber still needs to do the sewer tie-in and install the fire hydrant

**Comments:**