

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212920
Address: 518 NW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Tuesday, April 05, 2022

Corrective Action Required:

1	Miscellaneous Correction	-Provide H2.5 or equivalent at all truss bearing locations -Fireblock top of fur out wall at stairwell (seal gaps) -Protect nm for 6' at attic access garage (not done) -Seal top and bottom plate penetrations at upstairs bed north wall (4/5/22 not done) -Address header cut for over sized windows bed 2 (no engineers letter uploaded to permit) -Studs in bearing wall at upstairs bath bored greater than 40% -Top plate bored greater than 50% load bearing wall at bath -Seal floor penetrations at powder room, master bath and laundry (not done) -Nail exterior wall sheathing per code (not done) -Complete tub trap near furnace (fire block tub trap master)
---	--------------------------	---

Comments: