

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213323

Address: 3813 SW WALSH DR, LEES SUMMIT, MO 64082 3811 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Tuesday, April 05, 2022

Corrective Action Required:

1 Misc

UNIT 3811:

- fire rated plywood required within 4' of firewall -see garage
- repair any damaged sections of fire rock
- Fire caulk fire wall penetrations by SE cable at basement, Refer to A7.1 for detail

- security blocking at front door (solid block at all hinges)
- cap and label future vent at basement

UNIT 3813:

- fire rated plywood required within 4' of firewall - see garage
- repair any damaged sections of fire rock
- Fire caulk fire wall penetrations by SE cable at basement, Refer to A7.1 for detail

- Have engineer with truss manufacturer address A1 truss that has been repaired with 2x4 scabbed

- shield service panel from pex water line directly above
- cap and label future vent at basement

Comments: