CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20214955 Address: 500 SW LONGVIEW RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:	
Site Visit		Ronald Paynter	Partial	Wednesday, April 06, 2022	
Informational:					
1	Misc	parking lot options once t	n Royal Construction on the the building addition has be t manager and planning cor	en added. I need to	
Informational:					
2	Misc		rlie some more about the p t the electrician. RP 2-15-22		
Informational:					
3 Misc Informational:		No work being done due to the snow storm. RP 2-17-22			
4	Misc		erning the parking lot accord see about just mill and over	•	
Informational:					
5 Misc Informational:		No work being done toda	y that needs inspection. RI	2-25-22	
6	Misc		th Charlie about the parkin from the engineer too. RP 3	- ,	
Informat	ional:	-	-		
7 Informat	Misc ional:	No exterior work being d	one on site. RP 3-10-22		

8	Misc	No exterior work being done on site for my inspections. Subcontractor is trying to dry out the subgrade to pour footings for the pad. Charlie wasn't present to follow up on the parking lot issue. RP 3-14-22
Informat	ional:	
9	Misc	Stopped by and talked with Charlie. Nothing happening on site today due to the incoming storm. He said he hasn't heard back from the engineer yet. I told him I would check if anything was happening on our end. RP 3-21-22
Informat	ional:	
10	Misc	Stopped by and talked with Charlie. Still no word on the parking lot from the city or Charlie's side. RP 4-6-22

Comments: