## CITY OF LEE'S SUMMIT

## Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20213631

Address: 425 NW KAYLEA CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Michael Harkins Failed Wednesday, April 06,

Residential 2022

Corrective Action Required:

1 Miscellaneous Post address
Correction Secure fireplace

Secure gas line at fire place Shield gas line at fire place

Seal fire blocking above fire place Provide hangers per truss layout

Provide H2.5 both hip girder trusses A-1 both ends

Provide H2.5 truss A10 bath 2

Provide H2.5a trusses D2 front porch

Seal upward penetration front porch garage side

Install sliding glass door at deck

Provide CS-PF per plan at sliding glass door

Provide Boca plate at master vanity

Address over bored studs at master vanity

Seal floor penetration master vanity Seal upward penetration bed 2 - bath 2

Provide anchor bolt end of plate rear single car garage anchor bolts shall be in

middle 1/3 the width of plate

Tighten anchor bolt at single car door Seal fire blocking above landing window

Provide joist hangers at cantilever under fireplace

Apply sheathing to interior side of wall at patio door per plan Provide 3 studs exterior wall corner bed 4 Provide boca plate dwv under beam bed 4 Furr out dwv at ceiling bed 4 closet Seal upward penetrations bath 3

**Comments:**