

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20215424  
Address: 2038 SW HOOK FARM DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Wednesday, April 06, 2022

Corrective Action Required:

1 Misc

- furr down for hvac for insulation in garage
- provide area for insulation for hvac not in thermal environment see garage
- fireblock W wall into furr down in garage
- missing double joist above bed 4
- stud packs per plans at mechanical room entry
- missing stud packs in garage per plans
- complete fire place install
- address rafters over notched through out vaulted ceiling area
- fire block top of furr out wall in hall bath
- address bath fan vent in hall bath
- address lvl rafter not landing on top plate near master bath entry
- address roof supports landing on non bearing walls
- collar ties above bed 3
- address non contentious studs at gable wall in living room
- fireblock N kitchen wall to ceiling space
- seal all bottom and top plate penetrations through out

**Comments:**