

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215386
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Wednesday, April 06, 2022

Informational:		
1	Misc	No work being done due to the snow storm. RP 2-17-22
Informational:		
2	Misc	Jeremiah from ESS was on site doing sanitary testing. The lines were too wet to run mandrels, so they just did air testing for the day. RP 2-22-22
Informational:		
3	Misc	Temperature was too cold to start the compressor for air and vacuum testing. Jeremiah had the diameter for the mandrel testing. He had the right size delivered on site. RP 2-23-22
Corrective Action Required:		
4	Misc	Invert wouldn't let the mandrel in to the line. Jeremiah needs to grind down the invert. RP 2-24-22
Informational:		
5	Misc	No work being done today that needs inspection. RP 2-25-22
Informational:		
6	Misc	No work being done on site today. RP 2-28-22
Informational:		
7	Misc	No work being done on site today. RP 3-10-22
Informational:		
8	Misc	ESS is just grading the site today. RP 3-14-22
Informational:		
9	Misc	No work being done today. 3/18/22 ES

Informational:
10 Misc

We retested some of the sanitary lines that failed previously. No utility work or grading being done today. RP 4-6-22

Comments: