CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20220073Address:3534 SE CORBIN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, April 07, 2022
Corrective Action Required:			
1 Misc	laundry exterior wall m -min 24" offset between shower, great room, ga -provide bocca protection -secure strap all vertical -address (1) ply of trpl g smart siding furring strip -Fireblock all tub traps -fireblock seal around H chase -seal unused top plate p -provide full bearing for and garage load points	ing per plans age man door et beneath rim joist rig orner connection as re eeting garage wall n dbl top plate breaks, rage on plate for DWV botto DWV 2" or less at mid irder trusses at master o IVAC penetration at at penetration master be r dbl beam for front co ng at front door -solid or approval that include	ght side of dbl car bay equired by code east corner strap plates- see master om plate master shower point r bedroom corner supported by tic fireblock front bath HVAC droom vered porch at front bedroom block all sheathing breaks e garage man door

-exterior bracing CS-PF at great room windows per plans, (2) 2x12 header cont corner to corner, tension strap capacity/length and exterior sheathing nailing per plans/IRC R602.10.6.4

-(4) 2x4 stud packs at all girder trusses bearing ends per plans

-min 16" oc stud spacing for walls with LIB bracing

-Have engineer with truss manufacturer address the C2 and C3 trusses above foyer that have been cut to modify size

-all truss hangers per plans

-all truss lateral bracing per plans

-fireblock top plate penetrations at east corner basement near stairs -support DWV every 48" oc

-fireblock vertical every 10' between studs and foundation/framing at finished basement

-fireblock gaps in fireblock material between top plates and top plate foundation

-provide protection plate pex top plate basement den

-fur down for bath exhaust duct at basement bed closet

-provide protection plate top plate for pex basement bathroom

-complete all plumbing

-complete all gas lines

-pressure test required

-gas line bond required

Comments: