

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20216411
Address: 710 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm - Pipe	Adam Nacke	Partial	Thursday, April 07, 2022

Informational:

1 Misc

4-7-22 AN spoke to contractor about concerns he had with the ditch south of the entrance and main drive (not getting 12in rock on top of culvert) pic attached

Ditch south of the drive - Try and get as much rock on top of culvert as possible and grade the dirt to eliminate the ditch where the culvert is but still allowing the water to flow to the south ditch and not toward the building.

Culvert under drive - depending on the final grade of the drive they can either use flowable fill around the culvert and under the drive or if there is even less clearance between the pipe and drive they can encase the culvert in concrete.

Comments: