

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Ronald Paynter	Partial	Friday, April 08, 2022

Informational: 1 Misc	Geogrid Tenax 302 was delivered on site. KAW Valley is preparing the subgrade before laying the stabilization material. RP 3-2-22
Informational: 2 Misc	KAW Valley started rolling out geogrid and covering it with 6 inches of AB3 until the ran out of material. RP 3-3-22
Informational: 3 Misc	KAW Valley still laying down geogrid and AB3. RP 3-4-22
Informational: 4 Misc	KAW Valley was on site laying down more geogrid and AB3 for the subgrade until it starts raining. RP 3-21-22
Informational: 5 Misc	Proof roll for the curb line failed, So KAW Valley reworked those areas continued adding more rock to the subgrade. RP 3-28-22
Informational: 6 Misc	KAW Valley is still reworking on the subgrade for the curb line and parking lot, where it failed the proof roll. RP 4-8-22

Comments: