

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW
PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|----------------|----------|------------------------|
| Water Line - Construction Inspection | Ronald Paynter | Passed | Friday, April 08, 2022 |

Informational:

| | | |
|---|------|--|
| 1 | Misc | Tyler's crew laid 200 feet of C900 waster pipe and set the fire hydrant. RP 4-7-22 |
|---|------|--|

Informational:

| | | |
|---|------|--|
| 2 | Misc | Tyler's crew cut into the existing water main and added a tee with 3 valves. Also poured kickers for the tee, fire hydrant and the 45 degree bend. RP 4-8-22 |
|---|------|--|

Comments: