

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212916
Address: 2366 SW HICKORY LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Control	Mitchell Schwarz	Failed	Friday, April 08, 2022

Corrective Action Required:

1	DCM5 ESC INSP DENIED	REQUESTED INSPECTION(S) DENIED DUE TO DEFICIENT EROSION CONTROL INSTALLATION.
---	-------------------------	--

-see front of lot & storm drain

Corrective Action Required:

2	DCM3 ESC REQUIRED 2 DAY	EROSION CONTROL REQUIRED. EROSION CONTROL SHALL BE IN COMPLIANCE WITHIN TWO BUSINESS DAYS. see front of lot and storm box
---	----------------------------	---

Corrective Action Required:

3	Misc	top of storm sewer covered in mud with mud running into storm sewer DO NOT SCHEDULE until erosion control is in compliance
---	------	---

Comments: