

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20212196  
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Master Drainage As-built Inspection</b>		Passed	Friday, April 08, 2022

Informational:		
1	Misc	2-16-22 meet with Steve and Eric to look at the 7th and 8th plat. Found a couple issues and will meet with sue to discuss
Informational:		
2	Misc	3-3-22 AN there are two field inlets that need to be address. Field inlet 5-1 need a little grading to channel the water better to the box , field inlet 5-2 is too high and will need to grade so the water will make it into the box.
Informational:		
3	Misc	3-3-22 AN Holthouse was doing grading on field inlet 5-2 and appear that the water will now flow in to the box.
Informational:		
4	Misc	It appears that all the grading is complete and water will flow properly

**Comments:**