

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210775
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Tuesday, April 12, 2022
Informational: 1 Misc	Met on site for a pre-construction meeting. RP 5-4-21		
Informational: 2 Misc	Met on site with RE and Thomas from Redford to discuss erosion control and the game plan on starting work. RP 6-8-21		
Informational: 3 Misc	Only work being done this week was Braik Brothers mulched up all the trees that Spalding cleared out on the site. RP 7-9-21		
Informational: 4 Misc	Patrick's crew from Redford set a temporary structure in the temporary basin. It appears that the permanent structure and pipes will interfere with the existing water main. I asked them to have the engineers take another look at it. RP 7-12-21		
Informational: 5 Misc	No work being done. Still needs roadway signage installed. RP 2-8-22		
Informational: 6 Misc	Landscaping was planted along Longview Blvd. Street signage is still needed. No one was on site working today. RP 2-14-22		
Informational: 7 Misc	No work being done due to the snow storm. RP 2-17-22		
Corrective Action Required: 8 Misc	Started doing as-built checks. Missing water line 6-A and sanitary as-built C203 is actually storm as-built C203. Still needs sidewalks and ADA ramps for		

Informational:		the subdivision. RP 2-23-22
9	Misc	No work being done today that needs inspection. RP 2-25-22
Informational:		No work being done today that needs inspection. RP 2-25-22
10	Misc	No work being done on site today. RP 3-1-22
Informational:		Meet Clifford from Redford Construction on site for testing tracer wires, but he didn't know how to work the equipment. RP 3-3-22
11	Misc	
Informational:		
12	Misc	
Informational:		John from Redford Construction came out for tracer wire testing. Water and sanitary both passed testing. RP 3-4-22
13	Misc	
Informational:		No work being done on site. RP 3-10-22
14	Misc	
Informational:		No work being done on site. RP 3-14-22
15	Misc	
Informational:		No work being done today. Spalding had aggregate placed in sidewalk area they had cut out down Longview Blvd. 3/18/22 ES
16	Misc	
Informational:		JK Concrete is on site this morning. They poured ADA ramps on Fiord. They are also setting up forms along Longview Blvd. RP 3-21-22
17	Misc	
Informational:		Too wet to work today with last nights rain, plus more rain coming to the area. No erosion issues to report. RP 3-22-22
18	Misc	
Informational:		Spalding is on site working on grading. No other work is being done on site today. RP 4-7-22
19	Misc	
Informational:		Nobody on site working today. Curb inlets are still full of silt. RP 4-8-22
20	Misc	
Informational:		Curb inlets have been cleaned out. Spalding is on site working on grading. RP 4-11-22
21	Misc	
Informational:		JK Concrete formed and poured more sidewalk and Spalding was on site back filling and grading. RP 4-12-22
22	Misc	

Comments: