

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204944
Address: 214 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Ronald Paynter	Partial	Tuesday, April 12, 2022

Informational:	
1 Misc	Driveway was framed up with aggregate in and compacted. Driveway was framed with wings at 39' had them adjust to 36'. 1/3/22 ES

Informational:	
2 Misc	Driveway was poured, still covered with blankets. Will reinspect after blanket removal. 1/20/22 ES

Informational:	
3 Misc	Driveway does not meet LS and Ada spec in center just over 2% grade. 1/13/22 ES

Informational:	
4 Misc	Forms were placed and aggregate was present and compacted. Driveway was framed at 37 1/2 feet wide. They removed the wings and it now measures at 33 feet wide. RP 4-12-22

Comments: