

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20213123  
Address: 130 NW JOSHUA DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Ronald Paynter	Failed	Tuesday, April 12, 2022

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present, but the forms are out of tolerance and there is too much water for aggregate to be compacted. RP 4-1-22
---	------	--

Corrective Action Required:

2	Misc	Sidewalk was never poured. Need to schedule another inspection before pouring in the future. RP 4-8-22
---	------	--

Corrective Action Required:

3	Misc	Forms were placed and aggregate was present and compacted. Forms are still out of tolerance. RP 4-12-22
---	------	---

Informational:

4	Misc	One of Pat Cochran's laborers came over and adjusted the frames. They are good to pour now. RP 4-12-22
---	------	--

**Comments:**