

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20221062

Address: 904 NW PRYOR RD, LEES SUMMIT, MO 64081908 NW PRYOR RD, LEES SUMMIT, MO 64081900 NW  
PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Coliform Test 1</b>	Ronald Paynter	Partial	Wednesday, April 13, 2022

Informational:

1 Misc

Tyler tried chlorinating the water line with chlorinated liquid, but the test strips showed that the water line wasn't hot. Tyler switched over to granular chlorine and the test strips showed the line was hot. We will start to dechlorinate the line tomorrow at 12:30 p.m. RP 4-11-22

Informational:

2 Misc

Dechlorinated the water line. Will pull 1st samples tomorrow for testing. RP 4-12-22

Informational:

3 Misc

Pulled first sample and delivered to Keystone Laboratories for testing. RP 4-13-22

**Comments:**